


BENNETT'S DRAIN SAVERS

SEPTIC & DRAIN
2140 PRIMROSE STREET
EUGENE, OR 97402
(541) 688-6018 998-1383 726-7732

Kyla Egge: Realtor

CUSTOMER'S ORDER NO. <i>51054</i>	PHONE <i>541-913-01072</i>	DATE <i>11/4/2022</i>
NAME <i>Remax Integrity</i>		
ADDRESS <i>Real Estate</i>		
<i>85385 Ridgeway Rd.</i>		
<i>TRIPLE OAKS REALTY Pleasant Hill, OR</i>		
SOLD BY <i>Manus</i>	CASH	C.O.D.
CHARGE	ON ACCT.	MDSE. RETD.
PAID OUT		
QTY.	DESCRIPTION	PRICE
		AMOUNT
	<i>Existing Septic System Evaluation</i>	<i>225.00</i>
	<i>(No toilet dig chgs.)</i>	
	<i>Invoice & sketch (See DS Q-ESER FORM FOR REPORT)</i>	
		
		TAX
RECEIVED BY	TOTAL	<i>275.00</i>

All claims and returned goods MUST be accompanied by this bill.

42403

Thank You



Existing System Evaluation Report for Onsite Wastewater Systems

State of Oregon Department of Environmental Quality
Onsite Program
165 East Seventh Ave, Suite 100
Eugene, OR 97401

Please answer the following questions completely. Do not leave any blank responses. Write unknown if unknown. Refer to Oregon Administrative Rule 340-071-0155 for more information, and please visit: <http://www.oregon.gov/deq/Residential/Pages/Septic-Smart.aspx>

Septic System Owner-Provided Information:

Property Owner(s)(Sellers): _____ Telephone: _____

Site Address: 85385 RIDGEWAY ROAD City: PLEASANT HILL Zip Code: 97455

County: LANE Lot Size: ? Acres/Square Feet (circle units)

Legal Description: TOWNSHIP 18, RANGE 02, SECTION 21, TAX LOT 1800

Age of wastewater treatment system 2 (years) Is there a service contract for system components? NO

Date the septic tank was last pumped 2021 (please attach receipt if available)

Number of people occupying dwelling ? If unoccupied, for how long has it been vacant? -

Was this section completed by the evaluator because owner or agent was unavailable? YES

The above information is true and to the best of my knowledge.

Date (MM/DD/YYYY)

Signature of Owner, or agent if present

Name of person performing evaluation (please print): MARCUS M. CARTER

Certification:

- | | |
|--|--|
| ☐ Installer | ☐ Professional Engineer |
| ☐ Maintenance Provider | ☐ Environmental Health Specialist |
| ☒ National Association of Wastewater Technicians | ☐ Waste Water Specialist |
| ☐ Other: DEQ approved in writing (please describe) _____ | |

Certification Number: 12487 ITC

Business name BENNETT'S DRAIN SAVERS Email maccarter@aol.com

Business address 2140 PRIMROSE STREET, EUGENE, OR 97402 Phone 541-688-6018

Date of Evaluation: 11/4/2022 (MM/DD/YYYY)

I hereby certify, by my signature, that I meet all of the qualifications required to perform onsite wastewater system evaluations in the state of Oregon pursuant to OAR 340-071-0155.

11/5/2022

Date (MM/DD/YYYY)


Signature of Qualified Septic System Evaluator

1. General System Information

The Existing System Evaluation Report form contains 8 pages. Some of the questions on this form may not pertain to the system being evaluated, as there are many system designs. If you (the septic system evaluator) are unable to answer any of the questions on this form please indicate, in writing, why this information was not available at the time the evaluation was completed.

- The existing septic system consists of (check all that apply):

- | | |
|---|--|
| ☒ Septic Tank | ☐ Cesspool |
| ☐ Dosing Tank | ☒ Disposal Trenches/ Leach Lines |
| ☐ Multi-compartment Tank | ☐ Capping Fill |
| ☐ Seepage Bed | ☐ Sand Filter |
| ☐ Other _____ | |

Note: Cesspools may be used only to serve existing sewage loads and if failing only be replaced with a seepage pit system on lots that are too small to accommodate a standard system or other alternative onsite system.

There is a permit for the septic system ☒ Yes ☐ No ☐ Unknown

- Permit Number(s) 509-SP18-07618
- Year original septic system installed: ? _____ (YYYY) ☒ No record of installation date
- Dates of subsequent repairs or alterations: 2020 _____ (YYYY)
- All plumbing fixtures are connected to the septic system ☒ Yes ☐ No ☐ Unknown

If you answered "No" or "unknown," please describe below:

- Additional Comments:
2020- NEW DRAIN FIELD INSTALLED

2. Overall Septic System Status

- Discharge of sewage to the ground surface ☐ Yes ☒ No ☐ None observed
- Discharge of sewage to surface waters ☐ Yes ☒ No ☐ None observed
- Sewage backup into plumbing fixtures ☐ Yes ☒ No ☐ Unknown
- Additional Comments:

3. Septic tank

In order to fully describe the condition of the tank, the septic tank may need to be pumped. Please indicate below if the septic system tank was pumped during the course of *this* evaluation.

- Septic tank was pumped during the course of *this* evaluation ☐ Yes ☒ No
- If the septic tank was **NOT pumped** during the course of *this* evaluation, please explain (e.g. septic system owner declined to have the tank pumped etc):

NOT NECESSARY TO PUMP SEPTIC TANK TO COMPLETE EVALUATION.

PUMPING NOT NEEDED / NECESSARY AT THIS TIME. PUMPED RECENTLY. (SEE BELOW)

- The septic tank material is:

- ☒ Concrete
- ☐ Steel
- ☐ Plastic
- ☐ Fiberglass
- ☐ Other (explain) _____
- ☐ Unknown

- Is the septic tank accessible? ☒ Yes ☐ No

- Septic tank volume in gallons 1000

- Tank volume determined by: Check all that apply, add comments below as needed

☐ Permit Records ☒ Measured ☐ Stamped on Tank ☐ Other

- Septic tank risers are at ground level ☒ Yes ☐ No

- Tank appears to be free from defects, leaking and signs of deterioration ☒ Yes ☐ No

If you answered "No," please describe the condition of the septic tank below. For example, evidence of gas corrosion, cracks, leaks, etc.

- Septic tank lid(s) is intact ☒ Yes ☐ No

- Septic tank baffles are intact: Inlet ☒ Yes ☐ No Outlet ☐ Yes ☐ No

- Baffle material - Inlet ☒ Plastic ☐ Concrete ☐ Metal Outlet ☒ Plastic ☐ Concrete ☐ Metal
- Effluent filter is present ☐ Yes ☒ No

- Effluent filter is free of debris ☐ Yes ☒ No ☐ Not Applicable

- Liquid level in tank relative to invert of outlet ☒ At ☐ Above ☐ Below

If above or below invert outlet, please explain: _____

- Scum layer <1 (inches) Sludge layer -0- (inches)

- Scum and Sludge layer more than 35% of the total tank volume ☐ Yes ☒ No

Indicate where sludge measured from: ☐ Inlet ☐ Middle ☒ Outlet

- Additional Comments:
- _____

4. Dosing tank / Pump Basin

Dosing tanks use a pump to send effluent to a treatment unit or a soil absorption field.

- The septic system has a dosing tank ☐ Yes ☒ No

(If "No," skip the rest of section 4)

- At the time of this evaluation the power was on to test the pump(s): ☐ Yes ☐ No

- Dosing tank capacity _____ (gallons)
- Tank volume determined by: Check all that apply, add comments below as needed
☐ Permit Records ☐ Measured ☐ Stamped on Tank ☐ Other
- Dosing tank material _____
- Dosing tank appears to be watertight and in good condition ☐ Yes ☐ No
- Dosing tank lid is intact ☐ Yes ☐ No
- Electrical components are sealed and watertight ☐ Yes ☐ No
- Pump/ siphon is functional ☐ Yes ☐ No
- Type of Pump ☐ Demand dose ☐ Time dose
- Pump control mechanism is functional (floats, pressure transducer) ☐ Yes ☐ No
- There is a high water alarm ☐ Yes ☐ No
- The high water alarm (audible and visual) is working ☐ Yes ☐ No ☐ Not Applicable
- Type of screen _____
- Screen is clean and free of debris ☐ Yes ☐ No - Screen cleaned for this evaluation ☐ Yes ☐ No
- Scum/ sludge present in Dosing tank ☐ Yes ☐ No
- Scum layer _____ (inches) Sludge layer _____ (inches)
- Additional Comments:

5. Soil absorption system

The soil absorption system is a set of trenches that receives effluent from the septic tank and filters the effluent before it enters the groundwater.

- The septic system has a soil absorption system ☒ Yes ☐ No ☐ Unknown
- Was the soil absorption system part of the evaluation? ☒ Yes ☐ No ☐ See note below

If the soil absorption system was not evaluated, please explain below (for example unable to locate, client did not authorize this part of the evaluation):

WATER FLOW AND ABOVE GROUND OBSERVATION ONLY.

- Absorption distribution ☐ Equal ☒ Serial ☐ Pressure ☐ Equal via pressure
- Absorption lines construction material:
☐ Gravel and pipe ☒ Chamber ☐ Tile ☐ Polystyrene foam and pipe ☐ Other _____
- Absorption distribution unit(s): ☒ dropbox ☐ hydrosplitter ☐ equal distribution box
- ☒ Intact ☐ Damaged ☐ N/A
- Absorption distribution unit(s) are free of debris or solids ☒ Yes ☐ No ☐ N/A

- Locate all drain lines in soil absorption system ☒ Yes ☐ No

Total length of drain lines 335 (ft)

Lengths determined by ☒ Physically uncovering portions of system/probing ☒ Written records

☐ Fish tape ☐ Electronic locator ☐ camera

- Absorption area appears to be **free** from roads, vehicular traffic, structures, livestock, deep-rooted plants etc.

☒ Yes ☐ No

If you answered "No," please describe below:

- Absorption area appears to be **free** from surface water runoff and down spouts ☒ Yes ☐ No

- Evidence of ponding in absorption area or distribution unit(s) ☐ Yes ☒ No

- The soil absorption system replacement area assigned in the permit record appears to be intact:

☐ Yes ☐ No ☒ Replacement area not identified in permit record

If you answered "No," please explain below:

- Additional Comments:

6. Sand Filter System

There are different sand filter system designs used in Oregon. Not every sand filter system will contain all of the components mentioned below, e.g. pumps. The owner of a sand filter system **permitted on or after January 2, 2014 must** maintain an annual service contract with a certified Maintenance Provider. Maintenance records should be available from the system owner, or the contracted Maintenance Provider. **Please attach copies of the previous two years of maintenance records to this evaluation form.**

- The septic system has a sand filter ☐ Yes ☒ No

(If "No," skip the rest of section 6)

- Type of sand filter

☐ Intermittent
☐ Recirculating
☐ Bottomless

- Sand filter container appears free from defects, leaks and signs of deterioration: ☐ Yes ☐ No

- Sand filter unit appears to be **free** from roads, vehicular traffic, structures, livestock, deep-rooted plants etc.

☐ Yes ☐ No

If you answered "No," please describe below:

- Sand filter appears to be **free** from surface water runoff and down spouts ☐ Yes ☐ No
- Evidence of ponding in/ on sand filter media surface ☐ Yes ☐ No
- Surface access to manifold and valves ☐ Yes ☐ No
- Monitoring ports are present ☐ Yes ☐ No
- Lateral lines flushed and equal distribution verified ☐ Yes ☐ No
- The sand filter has a pump ☐ Yes ☐ No
(If "No", skip the rest of section 6)

- Pump vault appears to be watertight and in good condition ☐ Yes ☐ No ☐ N/A
- Pump is functional ☐ Yes ☐ No
- Pump control mechanism is functional (floats, pressure transducer) ☐ Yes ☐ No
- High water alarm in pump vault (audible and visual) is working ☐ Yes ☐ No
- Pump electrical components are sealed and watertight ☐ Yes ☐ No
- Additional Comments:

7. Alternative Treatment Technology System

The owner of an ATT system *must* maintain an annual service contract with a certified Maintenance Provider. Maintenance records should be available from the system owner, or the contracted Maintenance Provider. **Please attach copies of the previous two years of maintenance records to this evaluation form.**

Note* Some ATT systems may have a WPCF permit. Please contact the local Health Department or the DEQ to obtain a copy of the WPCF permit.

- The septic system has an **Alternative Treatment Technology (ATT)** ☐ Yes ☒ No
(If "No," skip the rest of section 7)
- Please provide the product name, system ID number, and manufacturer name below:

Product name _____
System ID number _____
Manufacturer name _____

- Previous two years of maintenance records are available ☐ Yes ☐ No

If you answered "No," please explain below:

- Previous two years of maintenance records are attached to this form ☐ Yes ☐ No

If you answered "No," please explain below:

- Additional Comments:

8. **Please attach a copy** of the following items to this form. Contact the DEQ, or the local Health Department to locate these items.

- The septic system permit(s) to this form, if available
- The as-built drawing(s) to this form, if available
- The Certificate of Satisfactory Completion to this form, if available
- Additional Comments:

9. **Provide a Site Plan**

- Please provide a sketch of the complete system (show only system components that were evaluated) on page 8 of this form, if a copy of the original "as-built" drawing is *not* available.
- Please provide a sketch of the complete system on page 8 of this form if the original "as-built" drawing is *not* accurate or representative of the existing system.
- If the original "as-built" drawing is available for copy, and the original appears to be accurate and representative of the existing system, write "see attached as-built" on page 8 of this form, redrawing the system is unnecessary.
- Additional Comments:


10. **Disclaimer:**

This evaluation report describes the septic system as it exists on the date of evaluation and to the extent that components and operation of the system are reasonably observable. DEQ recognizes that this evaluation report does not provide assurance or any warranty that the system will operate properly in the future.

11. I hereby certify, by my signature, that the above information and the plot plan on the next page of this form are accurate and true to the best of my knowledge.

11/5/2022

Date



Signature of Qualified Septic System Evaluator

Provide a Site Plan in the space below: Show the actual or best estimate measurements of components that were confirmed during this evaluation; septic tank, soil absorption system, property lines (if known), easements (if known), existing structures, driveways, and water supply (water lines and wells). **Draw to scale and indicate the direction north.**

SEE ATTACHED
"AS-BUILT"


509-5P18-07618 MUST BE IN INK
Permit # 18 Township 18 Range 02 Section 21 Tax Lot 1800

Standard System ☒ Alternative System ☐ Type?
Site Location (Street Address) 85385 RIDGEWAY RD. P-HILL OR


DETAIL SYSTEM SITE PLAN (AS-BUILT*)

(PEN ONLY)

Scale 1" = 20'



VICINITY MAP



Installer Valley Contracting
(Title as shown on DEC license)
Telephone 541-501-0234

License # 39045 CCR 200434

Bonding Company Surety Bonding Company

(Signature of Licensee) [Signature] 1-20-2020
(Date)

If Installed by Owner

(Signature of Owner) _____ (Date)

Name & Address of person(s) to receive form:

Jonathan Fox
85385 Ridgeway Rd.
Pleasant Hill OR 97455

FOR OFFICE USE ONLY ☒ Approved ☐ Not Approved ☐ Needs Corrected
COMMENTS WATER REPAIR. (15'x15'x15')

System Capacity 450 gal/day Signature [Signature] Date 1-28-21

INSTALLATION RECORD & CERTIFICATE OF SATISFACTORY COMPLETION when signed by the County's Environmental Health Specialist
This certificate is evidence as per ORS 454.665 of satisfactory completion of a subsurface sewage disposal system at the above location.
To request inspection, return this form and the Materials List to: Lane County Land Management Division, 3050 N. Delta Hwy Avenue, Eugene